

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20241833  
Address: 2147 SW HOOK FARM DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Devon Perry	Partial	Tuesday, March 18, 2025

Informational:

1	Misc	10-22-24 Dustin A , SW is formed and compacted. Slopes are in compliance. Approved to pour 1-16-25 dustin a, sw slopes are in compliance. will check tomorrow after snow is cleared for cracks 1-17-25 Jamie S, DW still has contractor equipment and supplies covering it, granting partial until equipment and supplies are removed. Rescheduling for Tuesday.  3-18-25 DP. Sod guys are onsite and I already see two broken sidewalk panels. I will come by tomorrow after sod is done and see how many end up being broken.
---	------	--

**Comments:**