

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20244689
Address: 25 NW TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|-----------------------------------|--------------|----------|-------------------------|
| Erosion Control Inspection | John Jackson | Partial | Tuesday, March 18, 2025 |

Informational:

| | | |
|---|------|--|
| 1 | Misc | 1/31/25 Friday JMJ Erosion control silt fencing was installed last week around perimeter. |
|---|------|--|

Corrective Action Required:

| | | |
|---|------|---|
| 2 | Misc | 03/04/25 JMJ Straw waddles need to be installed as per Lee's Summit specification. The storm box on the down hill side of project has no straw waddle protection. 03/06/25 JMJ (Supervisor Shawn Bartholomew/ Cityscape) Contractor will have all straw waddles for storm boxes onsite will be installed by tomorrow as per Lee's Summit specification. 03/12/25 Wednesday JMJ (Supervisor Shawn Bartholomew/ Cityscape) Contractor completed the installation of all straw waddles on project site. Verified 03/12/25 JMJ 03/18/25 Tuesday JMJ (Supervisor Shawn Bartholomew/ CityScape) Contractor called me around 9:15AM to inform that they having issue securing a meter from the LS Water Department. Due to the high winds dust is blown across job site at and unacceptable rate. The LS summit Police Department called City Hall to 10:35AM complaining about the dust coming from work site. I shut the job site down until they |
|---|------|---|

were able to secure water for their Water truck to spray down site for dust control. Contractor was able to obtain water, and began spraying site around 12:30PM.

Comments: