

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20244023  
Address: 2748 SW 11TH TER, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Devon Perry	Partial	Tuesday, March 18, 2025

Informational:

1 Misc

2-28-25 DP, SW was formed, aggregate compacted. Aggregate depth was too shallow. Contractor corrected while I was onsite. After adjustments I checked cross slopes which were in compliance. Rock depth fixed and recompactd and made contractor lay out expansion joint for property line. Approved to pour. SW in front of property was formed, aggregate compacted, cross slopes in compliance, approved to pour.

3-18-25 DP. SW Infront of house was formed, aggregate compacted, approved to pour. The SW that goes down the hill and meets up to existing SW has a steep grade. The contractor rebuilt it 3 times and it initially starts out over 8.3%. It ranges from 8.5-8.8% but quickly gets under the 8.3% requirement. I will check the running slope after it is poured.

**Comments:**