CITY OF LEE'S SUMMIT **Development Services Department** 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20240118

Address: 515 NW MOORE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Wednesday, March 19, All Rough Inspection -Robb Popp Partial

Commercial 2025

Corrective Action Required:

1 FIRST FLOOR Corridor ceiling framing approved

-118 and 115 ok to 1 side for electrical equipment

Partial only, completed to firewall

Throughout:

-Install all fire dampers -Complete balcony framing

-Seal penetrations at corridors

117 not ready

119-Complete SER to mechanical closet, seal penetrations

Corrective Action Required:

2 SECOND FLOOR Corridor ceiling framing approved

Partial only, completed to firewall

Throughout:

-Install all fire dampers -Complete balcony framing -Seal penetrations at corridors

231-complete electrical at elevator

217-not complete

- **Atrium:
- **OK to cover corners for mechanical shafts only
- -Seal penetrations, complete draft stop at storage, fireblock dead spaces, complete sprinklers

Corrective Action Required:

3 THIRD FLOOR

Corridor ceiling framing approved

Partial only, completed to firewall

Throughout:

- -Install all fire dampers
- -Complete balcony framing
- -Seal dead spaces and install collars
- -Seal penetrations at corridors

317-Complete shaft assembly-ROOM NOT READY

- **Atrium:
- **OK to cover corners for mechanical shafts only
- -Fireblock dead spaces-seal gaps
- -Fireblock dead space at ramp-seal gaps

Corrective Action Required:

4 FOURTH FLOOR

Corridor ceiling framing approved

Partial only, completed to firewall

Throughout;

- -Install all fire dampers
- -Complete balcony framing
- -Seal penetrations at corridors

417-incomplete

- **Atrium:
- -Seal penetrations at bath
- -Fireblock top of furout wall in storage
- -Fireblock top of dead space in bathroom
- **OK to cover corners for mechanical shafts

Corrective Action Required:

5 STAIR TOWER 1

Corrective Action Required:

6 STAIR TOWER 2

Comments: