

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20240118  
Address: 515 NW MOORE ST, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Robb Popp	Partial	Wednesday, March 19, 2025

Corrective Action Required:  
1 Misc -Complete fur downs around plumbing etc, seal penetrations at corridors  
-117 UP TO 417 SCREW PATTERN FOR HVAC CHASE UL301 2ND LAYER  
-118 UP TO 418 SCREW PATTERN FOR HAVC CHASE  
UL301 2ND LAYER  
-218 to 418 HVAC chase-north wall 1st layer

Corrective Action Required:  
2 ELEVATOR 1 -Shaft layer approved  
-1st and 2nd layer approved

Corrective Action Required:  
3 ELEVATOR 2 -Ceiling assembly complete

Corrective Action Required:  
4 STAIR TOWER 1

Corrective Action Required:  
5 STAIR TOWER 2 RC at ceilings ok

Corrective Action Required:  
6 STAIR TOWER 3 DRYWALL 1ST FLOOR SCREW PATTERN

Corrective Action Required:  
7 FIRST FLOOR -RC at ceiling joists and 16" below ceiling at corridor walls from 135-108

- Screw pattern at corridor ceiling ok
- RC at units and corridor approved except as noted:

115-119 NOT READY  
136-NOT READY

Informational:

8 SECOND FLOOR

- RC at ceiling joists and 16" below ceiling at corridor walls from 235-208
- Screw pattern at corridor ceiling ok
- Screw pattern at corridor ceiling ok
- 217-1st layer at non shaft assembly walls both sides, both shafts
- RC at units and corridor approved except as noted:
- Screw pattern at units and corridor to firewall except as noted:

Informational:

9 THIRD FLOOR

- RC at ceiling joists and 16" below ceiling at corridor walls from 335-308
- Screw pattern at corridor ceiling ok
- 317-1st layer at non shaft assembly walls both sides, both shafts
- Pre rock behind showers at 335-332
- RC at units and corridor to firewall
- \*\*Screw pattern at units and corridor to firewall except as noted:

Informational:

10 FOURTH FLOOR

- RC at ceiling joists and 16" below ceiling at corridor walls from 435-408
- Screw pattern at corridor ceiling ok
- Pre rock behind showers at 435-416
- 417-1st layer at non shaft assembly walls both sides, both shafts
- North mechanical shaft- 1st, 2nd, 3rd, 4th layer and hat channel at ceiling-SEAL GAPS AND PENETRATIONS
- South mechanical shaft- Shaft layer at ceiling

- \*\*RC at units and corridor to Fire wall only ok to cover
- \*\*Screw pattern at units and corridor to firewall except as noted:
- Atrium not complete

\*\*Update plans for new UL assembly on corridor and dividing walls

**Comments:**