

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245128
Address: 3221 SW ARBORIDGE CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Devon Perry	Partial	Wednesday, March 19, 2025

Informational:	
1 Misc	3-19-25 DP. SW was formed, aggregate compacted, cross slopes in compliance. We have rain moving in quickly. Told the contractor to blanket their concrete if pouring today. If the rain messes up the concrete or cure, they will have to replace. If not pouring today, call back in for inspection on day they are pouring.

Comments: