

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20245059  
Address: 2743 SW 11TH TER, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Driveway Inspection</b>	Devon Perry	Failed	Thursday, March 20, 2025

Informational:

1	Misc	3-19-25 DP. DW is being poured tomorrow. Contractor is calling this back in due to incoming rain/snow.
		3-20-25 DP. Contractor needs to remove water and recompact aggregate before pouring.

**Comments:**