

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20232768
Address: 810 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|----------------------------------|------------|----------|--------------------------|
| Rated Assembly Inspection | Robb Popp | Failed | Thursday, March 20, 2025 |

Corrective Action Required:

| | | |
|---|---------------|---------------------------------|
| 1 | STAIR TOWER 1 | Stair in building F Complete |
|---|---------------|---------------------------------|

Corrective Action Required:

| | | |
|---|---------------|----------------------------------|
| 2 | STAIR TOWER 2 | -Stair in building G Complete |
|---|---------------|----------------------------------|

Corrective Action Required:

| | | |
|---|---------------|------------------------------------|
| 3 | STAIR TOWER 3 | Stair 3 in Building G -Complete |
|---|---------------|------------------------------------|

Corrective Action Required:

| | | |
|---|---------------|------------------------------------|
| 4 | STAIR TOWER 4 | Stair 4 in Building J: complete |
|---|---------------|------------------------------------|

Corrective Action Required:

| | | |
|---|---------------|---|
| 5 | STAIR TOWER 5 | Stair at Building K -1st layer stringer side only all floors |
|---|---------------|---|

Corrective Action Required:

| | | |
|---|------------|---|
| 6 | ELEVATOR 1 | -1st and 2nd layer unit side behind trusses -1st, 2nd and 3rd layer at ceiling -1st and 2nd layer interior all floors -1st, 2nd layer at unit side -1st and 2nd layer inside at 4th, 2nd , 1st floors |
|---|------------|---|

Corrective Action Required:

7 ELEVATOR 2 1st layer, 2nd, 3rd layer and hat channel at ceiling
1st and 2nd layer all floors interior 3 walls
-1st and 2nd layer outside all floors
-1st and 2nd layer inside at 4th, 2nd, 1st floors
-1st and 2nd layer at corridor side all floors
-1st layer at door side basement, 1st and 4th floor

Corrective Action Required:

8 FIRST FLOOR Building F:
complete

Building G:
complete

Building H:
complete

Building J:
-1st and 2nd layer behind tubs and showers
-1st layer at pet SPA
-1st layer at 2 hour walls
**only 1st layer inspected at 2 hr wall?

-all wall and ceiling

Corrective Action Required:

9 SECOND FLOOR Building F:
Complete

Building G:
Complete

Building H:
complete

Building J:
-1st and 2nd layer behind tubs and showers
-RC at units and corridor
-1st and 2nd layer at 2 hour walls
-Screw pattern at units and corridors except at elevator

Corrective Action Required:

10 THIRD FLOOR Building F:
Complete

Building G:
Complete

Building H:
complete

Building J:
-1st and 2nd layer behind tubs and showers

| | | |
|-----------------------------|--------------|--|
| | | <ul style="list-style-type: none"> -RC at units and corridor -1st Layer firewalls -Screw pattern complete except at fire wall and elevator ceiling |
| Corrective Action Required: | | |
| 11 | FOURTH FLOOR | Building F: Complete Building G: complete Building H: complete Building J: <ul style="list-style-type: none"> -1st and 2nd layer behind tubs and showers -RC at units and corridors -1st layer at 2 HOUR walls -Screw pattern at units and corridors except at elevator |
| Corrective Action Required: | | |
| 12 | ELEVATOR 3 | <ul style="list-style-type: none"> -1st and 2nd layer at (3) interior walls -1st, hat channel 2nd and 3rd layer at ceiling -1st and 2nd layer at corridor side doorway walls -1st and 2nd layer at inside doorway floors 1,2,4 |
| Corrective Action Required: | | |
| 13 | LOWER LEVEL | Complete except at elevator and stair J2 |

Comments: