

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20244575
Address: 2721 SW 12TH ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|----------------------------|-------------|----------|--------------------------|
| Driveway Inspection | Devon Perry | Partial | Thursday, March 20, 2025 |

Informational:

1 Misc

3-19-25 DP. DW is being poured tomorrow. Contractor is calling this back in due to incoming rain/snow.

3-19-25 DP DW is formed, aggregate compacted. Starting to rain so will need to call be in for day its being poured.

3-19-25 DP. Contractor removed curb. Aggregate is compacted in curb, dowels are in place. It is starting to rain so will need to call back in for an inspection on day they are going to pour.

3-20-25 DP. Contractor needs to pour the curb before the DW approach. Approved to pour curb.

Comments: