

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242541
Address: 3929 SW FLINTROCK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|----------------------------|---------------|----------|--------------------------|
| Sidewalk Inspection | Jamie Simerly | Failed | Thursday, March 20, 2025 |

Informational:

1 Misc

3-11-25 RH. Sidewalk was formed up and approved to pour. Contractor was reminded no picture framing the sidewalk, to use white cure, and place expansion joint at approach and around storm box in the sidewalk. Jamie S, SW slopes are within city compliance, forms need to be removed before approval. Call in sidewalk inspection back in once forms are pulled.

Comments: