

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20243344  
Address: 2202 SW HOOK FARM DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                | Inspector:     | Outcome: | Date:                    |
|----------------------------|----------------|----------|--------------------------|
| <b>Driveway Inspection</b> | Dustin Agcopra | Passed   | Thursday, March 20, 2025 |

Informational:

|   |      |  |
|---|------|--|
| 1 | Misc | 11-25-24 Dustin A, DW is formed and compacted, Approved to pour<br>12-2-24 Dustin A, DW was not poured. Will need another pre pour inspection before it can be poured<br>12-12-24 Dustin A, dw is formed and compacted. Approved to pour.<br>12-20-24 Dustin A, dw is poured to city specs. Cannot pass until forms pulled<br>3-20-25 Dustin A. forms pulled. Passed |
|---|------|--|

**Comments:**