

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20241833
Address: 2147 SW HOOK FARM DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Partial	Friday, March 21, 2025

Informational:

1	Misc	10-22-24 Dustin A , DW is formed and compacted, approved to pour, must maintain ADA through approach 1-16-25 dustin a, dw slopes are in compliance. Will come back tomorrow after snow is removed to check for any cracks 1-17-25 Jamie S, DW still has contractor equipment and supplies covering it, granting partial until equipment and supplies are removed. Rescheduling for Tuesday. 3-21-25 Dustin A, Contractor said they are not tearing out broken section today.
---	------	---

Comments: