

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245637
Address: 4421 SW GRINDSTONE CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Not Ready	Monday, March 24, 2025

Corrective Action Required:
2 Misc

- Strap top plate where lapped less than 24" west garage wall
- Fire block wall space to ceiling space at fireplace
- stud shoe missing nails at primary bathroom
- Protect dryer vent top plate
- Add stud in bed 2 on NE wall where greater than 16" OC
- Fire block furr down ends
- tighten all anchor bolts in basement
- provide 3 studs at exterior wall corners in basement
- fire blocking must be of approved material (1/2" osb not approved), insulation must be packed tightly and secured

Comments: