CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20245719Address:2230 SW HEARTLAND CT, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspectio	on:	Inspector:	Outcome:	Date:
Drivewa	y Inspection	Dustin Agcopra	Passed	Monday, March 24, 2025
Informational:				
1	Misc	 3-14-25 Dustin A, Dw will need to be recalled in .Weather coming in and they are not pouring today 3-17-25 Dustin A, Dw is formed and compacted. Approved to pour. Informed builder that expansion joints are needed along approach and against storm and curb. Approved to pour 3-24-Dustin A, Dw has been pored to city specs and slopes are in compliance. Pass 		

Comments: