

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20245377  
Address: 2222 SW HEARTLAND CT, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Passed	Monday, March 24, 2025

Informational:

1	Misc	2-28-25 Dustin A, SW is formed and compacted, slopes are in compliance, Approved to pour
---	------	--

Corrective Action Required:

2	Miscellaneous Correction	3-6-25 DP. Sidewalk was poured but was finished with picture frames. This area is a new subdivision without any picture frames. The sidewalk will need to be removed and repoured. In the general standard details section of the Lee's Summit Design and Construction manual, Page 2, line 8 under General Notes states, "Sidewalks and Shared used paths shall be full broom finished." Please call back in for a pre-pour inspection before pouring the new sidewalk. Thanks. 3-17-25 Dustin A, Sw has been removed due to being not in spec. Has been reformed and compacted. Slopes are in compliance. Will need expansion joints along approach and curb . Approved to pour 3-24-25 Dustin A, SW has been repoured to city spec. Pass
---	--------------------------	---

**Comments:**