CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20245128Address:3221 SW ARBORIDGE CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Occupancy Inspection - Codes Residential		Inspector:	Outcome:	Date:
		Mitchell Schwarz	Failed	Monday, March 24, 2025
Corrective	Action Required:			
1	Misc	NO FURTHER INSPECTIONS UNTIL EROSION CONTROL IN COMPLIANCE		
		 -address pending driveway and sidewalk inspections -final grade and sod -splash blocks and sump pump discharge to extend 36" from foundation -address water meter pit missing ring and lid (ensure 14"-18" from top of meter to well ring lid, 2" min. Of gravel at bottom of meter well, clearance around meter for serviceability) -missing gutters -all outlets in unfinished spaces must be gfci protected of single pull receptacle and labeled -complete kitchen hood install -missing knock outs in panel -missing multiple afci breakers -set screw needs to be sheared off at water antisiphon device 		

Comments: