

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20240980

Address: 1375 SE HAMBLER RD, LEES SUMMIT, MO 640811440 SE BROADWAY DR, LEES SUMMIT, MO  
640811450 SE BROADWAY DR, LEES SUMMIT, MO 640811460 SE BROADWAY DR, LEES  
SUMMIT, MO 640811270 SE BROADWAY CIR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Bobby Richest	Partial	Tuesday, March 25, 2025

Informational:

1 Misc

3-20-25 BR Contractor (ESS) started grading for sidewalks on south side of Bailey Rd. Also contractor formed and aggregate was placed and compacted. ready for concrete.

3-24-25 BR Contractor (ESS) poured concrete up to both ADA section of sidewalk on south side of Bailey Rd. ADA section still needs to be constructed.

**Comments:**