

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20244751
Address: 1025 SW ARMIE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|---------------|-----------|-------------------------|
| All Rough Inspection - Residential | Shawn Hoffman | Not Ready | Tuesday, March 25, 2025 |

Informational:

1 Misc PORTAL FRAME APPROVED

Corrective Action Required:

2 Misc
-Provide (3)2x10 at frame opening above foyer
-Provide full support for joist at middle of return air stud at closet/dining wall
-Complete roof ventilation
-Provide 5 studs support directly support at master bedroom wall (lvl beam location)

Inspection terminated. Not ready for inspection. Complete all trades, electrical and plumbing

Corrective Action Required:

3 Miscellaneous Correction INSPECTION DENIDE NOT READY

- NO FIRE BLOCKING AT ALL PLUMBING PENETRATIONS
- FIREPLACE NOT INSTALLED

Comments: