

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245536
Address: 1102 SW FIORD DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Devon Perry	Failed	Tuesday, March 25, 2025

Informational:

1	Misc	3-12-25 DP. SW was formed, aggregate compacted, cross slopes are in compliance but conditions can change. Approved to pour.
		3-25-25 DP. SW on side of house was poured, forms have been removed, cross slopes in compliance. For some reason they only white cured the first 5 panels. White cure needs to be going on concrete before concrete cures.

Comments: