

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20244021  
Address: 1113 SW FIORD DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Devon Perry	Passed	Tuesday, March 25, 2025

Informational:

1	Misc	2-28-25 DP. SW was formed, aggregate compacted. Aggregate depth was too shallow. Contractor corrected while I was onsite. After adjustments I checked cross slopes which were in compliance. Rock depth fixed and recompactd and made contractor lay out expansion joint for property line. Approved to pour.
		3-25-25 DP. SW was poured, forms removed and cross slopes are in compliance. passed

**Comments:**