

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242722
Address: 2303 SW SERENA PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Devon Perry	Failed	Tuesday, March 25, 2025

Informational:

1	Misc	3-24-25 Dustin A, Dw is not formed . There is water standing in approach and will need to be removed. Will need a pre pour inspection called in before pouring.
		3-25-25 DP. Inadequate aggregate depth. Needs to be 4" of aggregate. NOT approved to pour. Please call back in for a pre pour inspection once fixed.

Comments: