

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250578
Address: 3133 SW SUMMIT VIEW TRL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control Inspection Residential	Devon Perry	Partial	Tuesday, March 25, 2025

Corrective Action Required:

1	DCM3 ESC REQUIRED 2 DAY	3-25-25 DP. EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS. Silt fence is ok on lot 87 but the dirt from the basements of lot 86 and 87 is being stored on lots 88 and 89.
---	----------------------------	---

Lots 88 and 89 need to have adequate erosion control placed around the perimeter of the property due to large stock piles of dirt by end of day 3/28/25 or the stop work order will be enforced for lot 87.

Comments: