

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20232899
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	Bobby Richest	Partial	Wednesday, March 26, 2025

Informational:

1	Misc	3-21-25 DP/BR Contactor (Seal-o-Matic) 4" type 5 on Wood Ln. & 1/2 of 5th Ter. Contractor did have 3rd party tester on site and base compaction was 95%.
		3-26-25nBR Contractor (Seal-o-Matic) laid 4" type 5 on the reminder roads Wood Ln., 5th ter., 6th st., Bradfree St., Golden Ln., Shenandoah Dr., & Lindberg Ln. 3 party tester on and asphalt base was 95% compaction.

Comments: