

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20232899  
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Aggregate Base</b>	Bobby Richest	Partial	Monday, March 24, 2025

Informational:

1 Misc 3-21-25 DP/BR Contactor (Seal-o-Matic) 4" type 5 on Wood Ln. & 1/2 of 5th Ter. Contractor did have 3rd party tester on site and base compaction was 95%.

3-26-25nBR Contractor (Seal-o-Matic) laid 4" type 5 on the reminder roads Wood Ln., 5th ter., 6th st., Bradfree St., Golden Ln., Shenandoah Dr., & Lindberg Ln. 3 party tester on and asphalt base was 95% compaction.

**Comments:**