

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20234376  
Address: 600 NE MAGUIRE BLVD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Electrical Service Inspection</b>	Khanh Nguyen	Failed	Wednesday, March 26, 2025

Corrective Action Required:

1	Misc	Not ready for inspection.
		<ul style="list-style-type: none"><li>-Protect #6 GEC to rods. Cover grounding connections to rods</li><li>-Provide 2/0 copper grounding electrode conductors to water and building steel. Use the building steel to interconnect all the other grounding electrodes</li><li>-Provide 2/0 copper main bonding jumper from disconnect to gutter</li></ul>

Comments: