

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242722
Address: 2303 SW SERENA PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Devon Perry	Partial	Wednesday, March 26, 2025

Corrective Action Required:

1	Misc	3-26-25 DP. Before approving any sidewalk inspections locate the water meter. We found the lid and part of the pit in line of where the sidewalk goes. If this is true, builder needs to call plumber and relocate pit and meter further into yard.
---	------	---

Comments: