

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20244348  
Address: 2317 SW MORRIS DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Failed	Thursday, March 27, 2025

Informational:

1	Misc	03-20-25 Jamie S, SW gravel is compacted, and slopes are within city standards. I did make them move a porta-john off of a storm box before inspection. Approved to pour. 3-27-25 Dustin A, SW is poured, Section of sidewalk that attaches to existing ada ramp does not have an expansion joint. Fail
---	------	--

**Comments:**