

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20243494  
Address: 2774 SW 11TH TER, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Driveway Inspection</b>	Devon Perry	Partial	Thursday, March 27, 2025

Informational:

1	Misc	1-29-25 DP. Showed up onsite and contractor had the DW formed and aggregate in place. Aggregate still needed to be compacted which the contractor did complete. The entire road was a mess. The contractor onsite swept the road curb to curb and also let the builder know that he needs to dress up his erosion control ASAP. Approved to pour
		3-20-25 DP. DW was removed due to being broken. New driveway was formed, aggregate compacted. Approved to pour.
		3-27-25 DP Forms need removed.

**Comments:**