

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20240452  
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Bobby Richest	Partial	Thursday, March 27, 2025

Informational:

1	Misc	10-4-24 BR Contractor (ESS) took out 10 panels of sidewalk on Bailey Rd for new lane.
		3-20-25 BR Contractor (ESS) started grading for sidewalks on south side of Bailey Rd. Also contractor formed and aggregate was placed and compacted. ready for concrete.
		3-24-25 BR Contractor (ESS) poured concrete up to both ADA section of sidewalk on south side of Bailey Rd. ADA section still needs to be constructed.
		3-27-25 BR Contractor (ESS) poured reminder sidewalk section to existing sidewalk on south side f Bailey Rd.

**Comments:**