

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245022
Address: 1613 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Miscellaneous Inspection	Dustin Agcopra	Passed	Friday, March 28, 2025

Informational:

1	Misc	2-14-25 Dustin A, curb is formed and compacted. Informed contractor that cannot pour until its above freezing, They moved pour back few hours to meet temp. Approved to pour 2-26-25 Dustin A, Curb is poured to city specs. Cannot pass until forms pulled 3-14-24 Dustin A, forms were pulled
---	------	---

Comments: