

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20245022  
Address: 1613 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Occupancy Inspection - Codes Residential</b>	Mitchell Schwarz	Failed	Friday, March 28, 2025

Corrective Action Required:

1	Misc	Home locked no entry. 03/28/25
		<ul style="list-style-type: none"><li>-sod</li><li>-provide as graded plot plan prior to sod</li><li>-splash blocks and sump pump discharge to extend 36" from foundation</li><li>-meter pit missing gravel</li><li>-meter pit lid broken</li><li>-provide as graded plot plan</li><li>-missing afci protection at fireplace circuit in living rooma</li><li>-open junction box under entry bathroom in basement</li><li>-seal top of A/c disconnect</li></ul>

**Comments:**