

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20243667
Address: 2610 SW TRACKER LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Partial	Friday, March 28, 2025

Informational:

1 Misc

12-10-24 Dustin A, SW if formed and compacted. Slopes are in compliance. Approved to pour.

12-17-24 Dustin A, All of SW but last panel is poured except last panel on farnhouse dr. Whats poured has passed. Last section will need recalled in for prepour inspection when ready

3-28-25 Dustin A, Last section is formed and compacted and slope is in compliance. Approved to pour. There is still forms on this sidewalk that needs to be pulled.

Comments: