

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20241801
Address: 2203 SW HOOK FARM DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Failed	Wednesday, March 26, 2025

Informational:

1	Misc	2-3-25 Dustin A sw is formed and compacted and slopes are in compliance. Approved to pour 2-11-25 Dustin A, Some of sidewalk is poured. there is a section that is out of ADA compliance at 2.4% and a section missing. The panel out has some pink paint splatter on it 3-21-25 Dustin A, SW that needed to be replaced has been formed and compacted. Slopes are in compliance at this time. 3-26-25 DP. SW on the west side of the DW has cross slopes that are out of compliance.
---	------	---

Comments: