

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20241833
Address: 2147 SW HOOK FARM DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Partial	Friday, March 28, 2025

Informational:

1 Misc

10-22-24 Dustin A , SW is formed and compacted. Slopes are in compliance.

Approved to pour

1-16-25 dustin a, sw slopes are in compliance. will check tomorrow after snow is cleared for cracks

1-17-25 Jamie S, DW still has contractor equipment and supplies covering it, granting partial until equipment and supplies are removed. Rescheduling for Tuesday.

3-18-25 DP. Sod guys are onsite and I already see two broken sidewalk panels. I will come by tomorrow after sod is done and see how many end up being broken.

3-28-25 ,Dustin A, sw that need to be replaced is formed and is compacted. Approved to pour

Comments: