

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20241833  
Address: 2147 SW HOOK FARM DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Driveway Inspection</b>	Dustin Agcopra	Passed	Friday, March 28, 2025

Informational:

1	Misc	10-22-24 Dustin A , DW is formed and compacted, approved to pour, must maintain ADA through approach 1-16-25 dustin a, dw slopes are in compliance. Will come back tomorrow after snow is removed to check for any cracks 1-17-25 Jamie S, DW still has contractor equipment and supplies covering it, granting partial until equipment and supplies are removed. Rescheduling for Tuesday. 3-21-25 Dustin A, Contractor said they are not tearing out broken section today. 3-28-25 ,Dustin A, dw is poured to city specs pass
---	------	---

Comments: