

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20241801  
Address: 2203 SW HOOK FARM DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Partial	Friday, March 28, 2025

Informational:

1 Misc

2-3-25 Dustin A sw is formed and compacted and slopes are in compliance.

Approved to pour

2-11-25 Dustin A, Some of sidewalk is poured. there is a section that is out of ADA compliance at 2.4% and a section missing. The panel out has some pink paint splatter on it

3-21-25 Dustin A, SW that needed to be replaced has been formed and compacted. Slopes are in compliance at this time.

3-26-25 DP. SW on the west side of the DW has cross slopes that are out of compliance.

3-27-25 Dustin A, Met with contractor to show which panels are out .

3-28-25 ,Dustin A, panels are removed, section is recompacted and formed.  
Approved to pour

**Comments:**