

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20241801  
Address: 2203 SW HOOK FARM DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Devon Perry	Passed	Monday, March 31, 2025

Informational:

1	Misc	2-3-25 Dustin A sw is formed and compacted and slopes are in compliance. Approved to pour 2-11-25 Dustin A, Some of sidewalk is poured. there is a section that is out of ADA compliance at 2.4% and a section missing. The panel out has some pink paint splatter on it 3-21-25 Dustin A, SW that needed to be replaced has been formed and compacted. Slopes are in compliance at this time.  3-26-25 DP. SW on the west side of the DW has cross slopes that are out of compliance. 3-27-25 Dustin A, Met with contractor to show which panels are out . 3-28-25 ,Dustin A, panels are removed, section is recompact and formed. Approved to pour  3-31-25 DP. SW has been poured, cross slopes are now in compliance forms have been removed. Passed
---	------	--

**Comments:**