

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20222424
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Bobby Richest	Passed	Tuesday, April 01, 2025

Informational:

1	Misc	3-20-24 BR Contractor installed 100' of 30" HDPE line of 3800 - 3801.
		3-25-24 BR Contractor is breaking rock and digging to get to depth to install box inlet 3801.
		6-10-24 BR Contractor (ESS) installed 50' of 36" HDPE pipe from pond to storm box #2201 and installed storm box #2201 structure.
		6-11-24- BR Contractor (ESS) installed 300' of 30" HDPE pipe to storm box #2204. Storm box #2022, 2023, & 2024 boxes structure are installed.
		6-12-24 BR Contractor (ESS) installed 100' of 30" HDPE pipe to storm box #2205 and structure is installed. Also contractor installed 160' of 15" HDPE pipe to storm box #2206 and structure is installed.
		6-13-24 BR Contractor (ESS) installed 275' of 15" HDPE pipe from storm box #2206 to storm box #2208. Storm box #2208 structure is installed.
		6-17-24 BR Contractor (ESS) installed 110' of 36" HDPE pipe from storm box #2900 to storm box #2902. Storm boxes structures installed box #2900, box #2901, & box #2902. Contractor installed 110' of 15" HDPE pipe from storm box

#3600 to storm box #3602. Storm boxes structures installed box#3600, box#3601, & box#3602

6-18-24 BR Contractor (ESS) installed 230' of 36" HDPE pipe from storm box#2902 to storm box#2904. Storm boxes structures installed box#2903 & box#2904.

6-19-24 BR Contractor (ESS) 1st crew installed 120' of 15' RCP from storm box#2208 to storm box#2209 and box#2209 structure is installed.
2nd crew installed 150' of 36" HDPE from storm box#2904 to storm box#2905, also installed 110' of 30" HDPE from storm box#2905 to storm box#2906.

6-20-24 BR Contractor (ESS) installed 210' of 15" HDPE pipe from storm box#2209 to storm box#2210 and storm box#2210 structure is installed.

6-24-24 BR 1st crew (ESS) installed 200' of 48' RCP pipe with storm boxes #102,103, & 104 structure installed.
2nd crew installed 110' of 36" HDPE pipe from storm box#2905 to storm box#2906 with box#2906 structure installed.

6-25-24 BR 1st crew (ESS) installed 120' of 30" HDPE pipe from storm box#2906. Storm boxes# 2907,2908, & 2909 structures are installed. 2nd crew installed 150' of 42" HDPE pipe from storm box#104. Storm boxes# 105 & 106 structures are installed.

7-10-24 BR 1st crew (ESS) installed 210' of 42" RCP pipe from storm box#104 to storm box#106. Also storm box#105, box#106 structure is installed.
2nd crew installed 170' of 30" HDPE pipe from storm box#2913 to storm box#2914. Storm box#2914 structure is installed.

7-11-24 BR Contractor (ESS) installed 220' of 30" HDPE pipe & 24" HDPE pipe from storm box#2914 to storm box#2916. Storm box#2915, storm box#2916 structure is installed.

7-12-24 BR 1st crew (ESS) installed 280' of 24" HDPE pipe & 18" HDPE pipe from storm box#2916 to storm box#2920. Storm boxes #2917, #2918, #2919, & #2920 structures installed.
2nd crew installed 250' of 36" HDPE of pipe from storm box#106 to storm box#108. Storm boxes #107 & #108 structures are installed.

7-15-24 BR 1st crew (ESS) installed 300' of 18" HDPE pipe from storm box#2920 to storm box#2925. Storm boxes #2921, #2922, #2923, #2924, & #2925 structure is installed.
2nd crew installed 220' 42" HDPE pipe from storm box#106 to storm box#108 with storm box#107, & box#108 structure installed.

7-17-24 BR 1st crew (ESS) installed 275' of 36" HDPE pipe from storm box #1005 to storm box #1008 with storm boxes #1005, #1006, #1007, & #1008 structure installed.
2nd crew installed 200' of 30" HDPE pipe from storm box#1801 to storm

box#1802.

7-18-24 BR Contractor (ESS) installed 220' of 36' HDPE pipe from storm bx #1802 to storm box#1803 with storm box#1803 structure installed.

7-19-24 BR Contractor (ESS) installed 210' of 36' HDPE pipe from storm box#1803 to storm box#1804 with storm box#1804 structure installed.

9-18-24 BR Contractor (ESS) installed 40' of 15" RCP pipe from storm box #2203 to storm box # 2401 with both structures installed.

Comments: