

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20235733  
Address: 209 SE GREEN ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Detention Basin</b>		Partial	Thursday, March 13, 2025

Informational:  
1 Misc

03/12/25 Wednesday

Contractor started to install the underground detention basin as-per project plans yesterday 03/11/25 Monday. Contractor cut into existing storm box to tie-in newly installed basin to exist storm system.

03/13/25 Thursday

Contractor completed laying the 10 chamber underground detention on private line #2 approximately eighty-five feet in length. Nineteen feet of 15" HDPE storm pipe to the West of chambers and thirty-one feet of 15" HDPE storm pipe to the East of chambers on private line #2 as-per plans (sheet C302).

**Comments:**