

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235733
Address: 209 SE GREEN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	John Jackson	Partial	Friday, March 28, 2025

Informational:
1 Misc 09/06/24 Friday JMJ (Site Rite) (UES/Geotech Engineering Testing)
Contractor poured 12" deep & 2' wide street surface that turns into curbs and throat for storm inlet on the Eastside of street.

Informational:
2 Misc 03/20/25 Thursday JMJ (Contractor-McCown Gordon / Sub-Musselman & Hall Construction)
Contractor poured approximately 13yards of vertical sidewalk concrete curbing in the Southwest zone of the Market Plaza. Public Work inspector is aiding with the detailed onsite inspection of concrete pour. (See New Gray Concrete Paving Ref Hardscape Plans 1&2/L303)

03/25/25 Tuesday JMJ (Contractor-McCown Gordon / Sub-Musselman & Hall Construction)
Contractor poured approximately 20yards on the Southwest portion of Market Plaza project 03/24/25. Musselman & Hall continued setting forms and materials to pour concrete and to set and install pavers.

03/26/25 Wednesday JMJ (Contractor-McCown Gordon / Sub-Musselman & Hall Construction)
Contractor poured ADA ramp on 2nd Street yesterday. Today 03/26 contractor began concrete pour of sidewalk tie in to the ADA walk that was poured yesterday. Moving South of 2nd Street.

03/28/25 Friday JMJ (Contractor-McCown Gordon / Sub-Musselman & Hall Construction)

Contractor pour foundational concrete around the purposed monument area (paver bricks will be the surface floor on top of the sand aggregate) on 3rd Street near the Southeast corner of City Hall.

Comments: