

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20232768
Address: 810 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Robb Popp	Partial	Wednesday, April 02, 2025

Corrective Action Required:

1	STAIR TOWER 1	Stair in building F Complete
---	---------------	---------------------------------

Corrective Action Required:

2	STAIR TOWER 2	-Stair in building G Complete
---	---------------	----------------------------------

Corrective Action Required:

3	STAIR TOWER 3	Stair 3 in Building G -Complete
---	---------------	------------------------------------

Corrective Action Required:

4	STAIR TOWER 4	Stair 4 in Building J: complete
---	---------------	------------------------------------

Corrective Action Required:

5	STAIR TOWER 5	Stair at Building K complete
---	---------------	---------------------------------

Corrective Action Required:

6	ELEVATOR 1	Elevator F -1st and 2nd layer unit side behind trusses -1st, 2nd and 3rd layer at ceiling -1st and 2nd layer interior all floors -1st, 2nd layer at unit side -1st and 2nd layer inside at 4th, 2nd , 1st floors
---	------------	---

Corrective Action Required: 7	ELEVATOR 2	-1st layer inside at 3rd floor 1st layer, 2nd, 3rd layer and hat channel at ceiling 1st and 2nd layer all floors interior 3 walls -1st and 2nd layer outside all floors -1st and 2nd layer at corridor side all floors -1st layer at door side basement, 1st, 2nd and 4th floor
Corrective Action Required: 8	FIRST FLOOR	Building F: complete Building G: complete except screw pattern at mechanical room Building H: complete Building J: complete
Corrective Action Required: 9	SECOND FLOOR	Building F: Complete Building G: Complete Building H: complete Building J: complete
Corrective Action Required: 10	THIRD FLOOR	Building F: Complete Building G: Complete Building H: complete Building J: complete
Corrective Action Required: 11	FOURTH FLOOR	Building F: Complete Building G: complete

Building H:
complete

Building J:
complete

Corrective Action Required:

12 ELEVATOR 3

-1st and 2nd layer at (3) interior walls
-1st, hat channel 2nd and 3rd layer at ceiling
-1st and 2nd layer at corridor side doorway walls
-1st and 2nd layer at inside doorway floors 1,2,4

Corrective Action Required:

13 LOWER LEVEL

Complete

Comments: