

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245059
Address: 2743 SW 11TH TER, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Devon Perry	Passed	Thursday, April 03, 2025

Informational:

1	Misc	3-19-25 DP. DW is being poured tomorrow. Contractor is calling this back in due to incoming rain/snow.
		3-20-25 DP. Contractor needs to remove water and recompact aggregate before pouring.
		3-20-25 DP. Contractor removed the water. Told them to recompact, approved to pour.
		4-3-25 DP. DW was poured, forms have been removed. Passed

Comments: