

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20222424
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Bobby Richest	Partial	Tuesday, April 01, 2025

Informational:

1 Misc

11-6-24 BR Contractor (ESS) formed up sidewalk and aggregate is place and compacted on 5 panels at corner of SE Bailey & SE Brownfield Dr. ready for concrete.

11-7-24 BR Sidewalk is constructed to LS specification at corner of SE Bailey & SE Brownfield Dr. passed.

3-31-25 JMJ/BR Contractor framed up and place aggerate with compacted and poured concrete on ADA section.

4-3-25 BR Contractor has poured and installed 60% ADA sections through out sub division.

Comments: