

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20245945
Address: 204 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Robb Popp	Failed	Tuesday, April 01, 2025

Corrective Action Required:

1	Misc	-Complete all in wall MEPs -Complete installation of welded tube steel supports -Provide structural detail referenced on plans -Fur out wall at demising wall not shown on plans and is 25g. (plans state all walls to be w1 (20g) or W2(18g)
---	------	--

Comments: