

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20240929
Address: 2319 SW SERENA PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Failed	Friday, April 04, 2025

Informational:
1 Misc 3-26-25 DP. Dw was formed, aggregate compacted, approved to pour
4-4-25 Dustin A, dw has been poured. The saw cuts are not allowed the way
to a joint . Will need to be completed .

Comments: