

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245813
Address: 1937 SW HIGHTOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Shawn Hoffman	Failed	Friday, April 04, 2025

Corrective Action Required:

3	Misc	<ul style="list-style-type: none">- Nail off siding at sill plate back of house to code- Solid block and strap top plate main floor both sides of sliding door above deck roof band joists (minimum overlap)- Solid block siding breaks between studs at stairs landing and nail off- Fire block gap at top of double wall upstairs bathroom 4- Protect wiring within 6' of attic access second floor- Tighten anchor bolts basement steel columns
---	------	--

Comments: