

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20243908
Address: 3449 SE CORBIN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Jamie Simerly	Partial	Tuesday, April 08, 2025

Informational:

1 Misc

3-25-25 DP. This is for the public sidewalk that connects 3505 to 3449. SW is formed, but depth was not cut deep enough. There are 2 bare spots and most areas with 1-2 inches of gravel. Feel free to call back in for a pre pour inspection once aggregate depth is closer to 4".

3-26-25 DP. Contractor removed forms and dug depth deeper. Sw was formed, aggregate compacted and cross slopes were in compliance but conditions can change. This is for the sidewalk between 3505 and 3449. Approved to pour.

3-31-25 Jamie S, SW slopes are in compliance with city standards. Forms need to be taken down before approval.

4-3-25 Jamie S, SW forms need to be taken down before approval.

4-7-25 Jamie S, SW forms need to be taken down before approval.

4-8-25 Jamie S, SW slopes are in compliance with city standards.

Comments: