

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20240452
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Bobby Richest	Partial	Thursday, March 27, 2025

Informational:

1	Misc	10-4-24 BR Contractor (ESS) took out 10 panels of sidewalk on Bailey Rd for new lane.
		3-20-25 BR Contractor (ESS) started grading for sidewalks on south side of Bailey Rd. Also contractor formed and aggregate was placed and compacted. ready for concrete.
		3-24-25 BR Contractor (ESS) poured concrete up to both ADA section of sidewalk on south side of Bailey Rd. ADA section still needs to be constructed.
		3-27-25 BR Contractor (ESS) poured reminder sidewalk section to existing sidewalk on south side f Bailey Rd.
		4-8-25 BR Contractor installed ADA and sidewalk to LS specifications.

Comments: