



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20111096, Building Permit - Commercial
Address: 130 NW MURRAY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Framing Inspection - Commercial	John Borns	Partial	Wednesday, December 28, 2011

Partial Correction

1	MISC	LIGHT-GAUGE STEEL FRAMING AT EXTERIOR WALLS ONLY OK TO COVER WXTERIOR FACE WHEN READY.
Corrective Action Required		
2	MISC	STRUCTURAL HOLD-DOWN ANCHORS AT EXTERIOR WALLS SUBJECT TO APPROVAL WHEN COMPLETED.
Corrective Action Required		
3	MISC	ANCHORAGE OF BOTTOM TRACKS NOT 3/4" BOLTS @ 32" O.C. PER APPROVED DRAWINGS.
Corrective Action Required		
4	MISC	CITY INSPECTION OF ERECTION OF ROOF TRUSSES DEFERRED TO 3RD PARTY INSPECTION

Comments: