CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20242625Address:1633 SW ARBORWAY TER, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | | Inspector: | Outcome: | Date: |
|----------------|-----------|--|----------|-----------------------------|
| Driveway In | nspection | Dustin Agcopra | Passed | Thursday, April 10, 2025 |
| Informational: | | | | |
| 1 N | /lisc | 12-4-24 Dustin A, Dw is framed and compacted approved to pour | | |
| | | 12-11-24 Jamie S, DW is poured to city specs, cannot approve until forms are pulled. 12-23-24 Dustin A, widened the approach out to wing. Pre pour passed | | |
| | | | | |
| | | 01-02-25 Jamie S, DW is poured to city specs. Cannot pass until forms are pulled. | | |
| | | 4-10-25 Dustin A, Forms pulled. Passed | | |

Comments: